Redlands Mesa Grange Outdoor/BBQ Pavilion


B Willits Mar/May/July 2023 Rev B -- Aug 2023

RMG Site Overhead Arrangement Diagrams



Current GIS Image RMG #487 and Redlands Mesa VFD – Showing proposed & Doug Fritz endorsed, storage building relocation

Current property layout - Storage Shed (Overland / RMWUA) "current location" & "proposed location"



Current property layout - Storage Shed (Overland / RMWUA) "current location" & Approximate Location of RMG BBQ & Outdoor Pavilion Site

Note: Motor boat hulk & telephone pole have been removed to Willits' Ranch LPoH ~06/22



Current GIS Image RMG #487 and Redlands Mesa VFD – Showing RMG BBQ & Outdoor Pavilion "Pad" & Temporary Canopy Structure Locations. Note: Boat Hull & Telephone Pole Removed ~06/22

Current property layout - Approximate Location of RMG BBQ & Outdoor Pavilion Site

AND

1) A Location, adjacent to the Pavilion structure, to erect low-cost posts on which to fasten and hang 'Temporary' Sun Shade Sails - Rectangular, Square, or tbd. See pp 8-9 for pricing and source of supply. See the concept depicted in the graphic above i.e.,

RMG BBQ & Outdoor Pavilion Site Preparation

Telecom, Lance Rundle, VP Rundle Construction Inc, 4354 Rimrock Rd Hotchkiss, CO

970.361.6282

Discussed pavilion location and site preparation. I consider the site for the pavilion as a 'low spot' on the RMG/Redlands VFD site. Understanding is that the site for the RMG Hall was 'raised' and prepared for the building using fill dirt/material. This preparation, according to notes and records resulted in flooding of the Redlands VFD building, until the fire dept dug and runoff trench to the north of the VFD building.

The level of the site for the pavilion, relative to the level of the surrounding property, needs to be evaluated. This can be accomplished fairly simply by use of handheld GPS and some stakes, posts and cord. A more accurate assessment can be accomplished using a surveyor transit.

For discussion and estimation purposes, I proposed that the pavilion site, approximate 23' X 23' plus would need 3-4 yards of fill. Lance stated he is familiar with the RMG/VFD site, as he rented the RMG Hall for a reception event


Lance recommended that if we do not have a ready source for fill dirt and rock/concrete debris, that we use 3/4" road base. He estimates a dump truck or large dump trailer to haul and dump. His company uses a) Delta Sand & Gravel Co 931 CO-92 Delta, CO

- b) Delta Paving Gravel Pit, of Elam Construction, tbd tbd Hwy 65 Delta, CO
- c) Others, tbd

Lance provided a non-binding estimate for the pavilion site footprint, per my draft inputs, as less than 1,000 (he seemed to suggest a figure closer to 800 +

Ref:

https://www.linkedin.com/in/lance-rundle-6b975684/




Upright Posts [Doug Fir] Planted Below Ground [Below Frost Line ~46" to 54"]

Note: Upright posts to be Douglass Fir peeled logs, treated with protective outdoor wood preservative. Use Concrete tube forms as footing.

Pavilion Design Modifications to Consider




A roof vent a) complicates the roof design and construction, b) allows for better ventilation, cooling, dissipation of grilling smoke



Concrete Tube Forms for upright post footing - six (6) ea. Note: 12" Dia x 48" est \$16





Outdoor Solar Lights





Other - Miscellaneous





Sun Shade Sale - Sun Break or Canopy for Play and/or Work Area "Adjacent to" the Pavilion

Supply Sources

Sun Shade Sails

- Amazon

https://www.amazon.com/gp/product/B09TPBLDCZ/ref=ox_sc_saved_image_1?smid=A2L77EE7U53NWQ&psc=1

 $https://www.amazon.com/gp/product/B074NHPRY7/ref=ox_sc_saved_image_6?smid=A26S9YHYFUO2V6\&th=1$

Beams / Posts / Lumber

Redemption Mill Hotchkiss
 HWY 92, Hotchkiss, CO

https://www.facebook.com/redemption.mill.hotchkiss.co/

https://redemptionmill.us/

I called/contacted for pricing "estimate only" on doug fir logs, NOT a quote. The company did not seem to have a stock of doug fir logs, said to call when I was "ready to order"

2) BVR Enterprises LLC https://www.bvrsawmill.com/products

Lumber Products

Timbers

High quality cut to order Dimensional rough cut lumber

Custom Cutting

Stairs, Corbels, Mantles, Timber Jointery

Millwork

Tongue and Groove, Baseboard and Casing, Crown Moulding

Firewood and Shavings

We specialize in milling locally harvested timber products including, douglas fir, pine, and aspen. We get our logs from local suppliers who harvest the majority of the timber on the Grand Mesa or Uncompander Plateau.

We also work with local tree trimming services to do urban logging. If you have trees you want removed we can have them delivered to us to be turned into beams, siding, flooring, ect.

Douglas Fir & Pine
Dimension Price (per LF)
1x4 \$0.50
1x6 \$0.75
1x8 \$1.00
1x10 \$1.30

1x12 \$2.00

2x4 \$0.60

2x6 \$1.20

2x8 \$1.50

2x10 \$2.50

2x12 \$3.75

4x4 \$1.75

4x6 \$2.25

4x8 \$3.25

4x10 \$4.50

4x12 \$7.00

6x6 \$3.25

6x8 \$5.00

6x10 \$6.75

6x12 \$10.50

8x8 \$7.00

8x10 \$11.40

8x12 \$13.50

10x10 \$14.20

10x12 \$16.90

12x12 \$21.00